SBWRP Ultraviolet Disinfection (UV) System Replacement

Budget

Actual Costs (5/9/19)	
Planning and Administration	\$ 181,512.15
Consultant (LEE & RO, Inc.)	<u>\$ 268,905.87</u>
Total Actual Projected Costs	\$450,418.02

Projected Costs

Construction	\$3,391,636.00
Consultant Support and Closeout	\$ 107,822.13
Construction Administration & Contingency	<u>\$ 650,000.00</u>
Total Projected Costs	\$4,149,458.13

Total Actual and Projected Costs	\$4.6 M (35% Soft Cost)
Total Actual and Trojected Costs	ψ T .0 MI (3370 DOIL COSL)

Schedule

Construction	
NTP for Construction	June 2019
NOC	July 2020
Project Closeout	
Closeout	February 2021