

Point Loma Permit/Potable Reuse KEY MILESTONE DATES

DATE	TASK	FOLLOW UP
		ACTION/STATUS
2014	Begin outreach to regulators, legislators, key stakeholders and public	San Diego signed contract with Katz Assoc. 5/14
01/23/2014	San Diego meet with JPA on cost allocation. 1) Agree on methodology 2) Insert construction costs from facilities plan	San Diego to look at comparing PR facilities construction through secondary to secondary at Point Loma.
February	First draft of legislative language	Draft prepared
03/05/2014	San Diego (Ann, Brent, Bob, Allan) meet with EPA staff	Pure Water program was well received by EPA
10/08/2014	City of San Diego Environmental Committee	Consideration of Pt Loma Permit
10/16/2014	Metro Commission - VOTE on Supporting Permit	
11/18/2014	City of San Diego City Council Meeting	Consideration of Pt Loma Permit and Side Agreement. Passed 9-0
2015		
January	Submit NPDES Permit to the Environmental Protection Agency	Submitted! Regional Board expected to act on permit 9/16 or 11/16
	Prepare proposed language for admin fix to Clean Water Act	
	Be ready to provide lang for legislative fix to Clean Water Act	
05/20/2015	Present Phase 1 of cost allocation to Metro TAC	
06/04/2015	Metro JPA Strategic Planning Meeting at Pt Loma	
07/01/2015	Water Reliability Coalition Potable Reuse Media Training	
09/15/2015	City of San Diego City Council Request to set Prop 218 Public Hearing for water rate increase	218 Notice for water rates approved to be mailed out
09/17/2015	Letter received from EPA endorsing Pt Loma modified permit	
11/17/2015	City of San Diego Public Hearing for water rate increases	Water rate increases approved
2016		
09/21/2016	Pure Water Program EIR to Metro TAC	
09/21/2016	Pure Water Program Update to Metro TAC	
10/06/2016	Pure Water Program EIR to JPA	
10/06/2016	Pure Water Program Update to JPA	
10/19/2016	Pure Water Cost Allocation to Metro TAC	
11/08/2016	Election day	
2017		
	Political strategy for OPRA II approval in DC	
01/05/2017	Pure Water Cost Allocation to JPA	
05/17/2017	FY19-FY23 Sewer rates to Metro TAC	
	Begin drafting updated wastewater dispoal agreement	



Amount of pie filled = % complete Green = on schedule Yellow = behind schedule Red = late