

Point Loma Permit/Potable Reuse KEY MILESTONE DATES



04/28/2016

DATE	TASK	FOLLOW UP ACTION/STATUS
January	Begin outreach to regulators, legislators, key stakeholders and public	San Diego signed contract with Katz Assoc. 5/14
01/23/2014	San Diego meet with JPA on cost allocation. 1) Agree on methodology 2) Insert construction costs from facilities plan	San Diego to look at comparing PR facilities construction through secondary to secondary at Point Loma.
February	First draft of legislative language	Draft prepared
03/05/2014	San Diego (Ann, Brent, Bob, Allan) meet with EPA staff	Pure Water program was well received by EPA
10/08/2014	City of San Diego Environmental Committee	Consideration of Pt Loma Permit
10/16/2014	Metro Commission - VOTE on Supporting Permit	
11/18/2014	City of San Diego City Council Meeting	Consideration of Pt Loma Permit and Side Agreement. Passed 9-0
2015		
January	Submit NPDES Permit to the Environmental Protection Agency	Submitted! Regional Board expected to act on permit 9/16 or 11/16
	Prepare proposed lang for administrative fix to Clean Water Act	
	Be ready to provide lang for legislative fix to Clean Water Act	
05/20/2015	Present Phase 1 of cost allocation to Metro TAC	
06/04/2015	Metro JPA Strategic Planning Meeting at Pt Loma	
07/01/2015	Water Reliability Coalition Potable Reuse Media Training	
07/15/2015	Cost allocation meeting	
09/15/2015	City of San Diego City Council Request to set Prop 218 Public Hearing for water rate increase	218 Notice for water rates approved to be mailed out
09/17/2015	Letter received from EPA endorsing Pt Loma modified permit	
10/20/2015	Stakeholders meeting	
11/17/2015	City of San Diego Public Hearing for water rate increases	Water rate increases approved
11/23/2015	Cost allocation meeting	
2016		
04/19/2016	Stakeholders meeting	
06/21/2016	Stakeholders meeting	
	Finalize Phase 2 of cost allocation	
	Begin drafting updated wastewater disposal agreement	

Milestone Progress Dashboard

